COMPLETION REPORT

1	Name of Work		Providing Decorative / Ornamental / Pathway Lights with Poles in Parks and Footpaths and energy efficient street lights, real time street light control switches, control wires, poles ABC cable and other accessories in Ward No.01, 03 and 04	
2	Sanctioned Estimate		Rs. 500.00 Lakhs	
3	*Head of A/c which is chargeable*		P-3877	
4	Entrustment Order No& Date		EE(Project)/Ynk Zone/WO/000049/22-23, Dt:19.11.2022	
5	Name of Contractor		M/s Suraksha Electricals	
6	a. Time stipulated for b. Completion of Work		270 Days	
7	Date of Commencement	Date of Closing	19.11.2022	12.04.2023
8	c. Delay in execution of work		Not Applicable	
9	Measurement recorded in		M.B No: 2601/22-23	
			Page No: 260034 TO 260042	
	Actual date of Completion of work		12.04.2023	
10	Check Measurement of Asst.Exe.Engr/.Executive Engineer on		12.04.2023	
11	Name of the Office/Office in charge of the Work a) Asst.Eng/Jr.Engineer/ Asst.Executive Engineer		Executive Engineer(Ele),Yelahanka Zone	
			Mr.K.N.Babu Reddy (Incharge AEE)	
	b) Executive Engineer		Mr. Rajendra Naik	

Sanctioned Estimated Amount	Amount Claims as per actually vide as per Bills	DIFFERENCE		Remarks
		EXCESS	SAVINGS	
500.00 Lakhs	**5,15,44,046.35**	**25,44,046**	-	+4.99(Abow)

Certified that the above has been completed within the stipulated time noted in the work order.

1. Certified that the above has been executed by the contractor satisfactorily in accordance with the specification as embedded in the agreement.

Assistant Engineer(Ele)
Yelahanka Zone, BBMP

Executive Engineer(Ele
Yelahanka Zone, BBMP

Assistant Executive Engineer (Ele)
Yelahanka Zone, BBMP

Chief Engineer (Yelahanka)
BBMP
ಯಲಹಂಕ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾ ನಗರ ಪಾಲಿಕೆ
ಯಲಹಂಕ ವಲಯ ಕಛೇರಿ
ಬೆಂಗಳೂರು-೫೬೦ ೦೯೨

ಚೆಕ್ ಲಿಸ್ಟ್

1)	ಕಾಮಗಾರಿಯ ಹೆಸರು	Providing Decorative / Ornamental / Pathway Lights with Poles in Parks and Footpaths and energy efficient street lights, real time street light control switches, control wires, poles ABC cable and other accessories in Ward No.01, 03 and 04
2)	ಅಂದಾಜು ಮೊತ್ತ	Rs. 500.00 Lakhs
3)	ಕಾಮಗಾರಿ ಆಯವ್ಯಯದಲ್ಲಿ ಸೇರ್ಪಡೆಯಾಗಿದೆಯೇ	ಹೌದು
4)	ಆಡಳಿತಾತ್ಮಕ ಮಂಜೂರಾತಿ ಸಂಖ್ಯೆ	EE(Project)/Ynk Zone/AS/14 /22-23 Dt: 15/10/2022
5)	ತಾಂತ್ರಿಕ ಮಂಜೂರಾತಿ ಸಂಖ್ಯೆ	BBMP/CE/TS/YZ/PR/41/2022-23, Dt:01/07/2022
6)	ಈ ಕಾಮಗಾರಿಯು ಈ ಹಿಂದಿನ ಕೌನ್ಸಿಲ್ ಅನುಮೋದನೆ ಗೊಂಡಿರುವ ದೃಢೀಕರಣ ಪತ್ರದ ನಕಲು.	-
7)	ಕಾಮಗಾರಿಯು ಕರ್ನಾಟಕ ಪಾರದರ್ಶಕ ನಿಯಮ 2000 ಹಾಗೂ ಸಂಬಂಧಿಸಿದ ಆದೇಶ ಮತ್ತು ಸುತೋಲೆಯಂತೆ ನಿರ್ವಹಿಸಲಾಗಿದೆಯೇ	ಹೌದು
8)	ಕಾಮಗಾರಿಯನ್ನು ಕಾರ್ಯಗತ ಮಾಡಿರುವ ವಿಧಾನ	e-Procurement
9)	ಗುತ್ತಿಗೆದಾರರ ಹೆಸರು	M/s Suraksha Electricals
10)	ಕಾಮಗಾರಿಯ ಬಿಲ್ಲಿನ ಮೊತ್ತ ತಾಂತ್ರಿಕ ಮಂಜೂರಾತಿ ಹಾಗೂ ಆಡಳಿತಾತ್ಮಕ ಮಂಜೂರಾತಿ ಮೊತ್ತದ ಮಿತಿಯಲ್ಲಿ ಇದೆಯೇ	ಹೌದು

ಸಹಾಯಕ/ಕಿರಿಯ ಅಭಿಯಂತರರು

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು

ಕಛೇರಿಯ ಪರಿಶೀಲನೆ

ಕಾಮಗಾರಿಯ 1ನೇ ಅಂತಿಮ ಬಿಲ್ಲನ್ನು ಪರಿಶೀಲಿಸಿರುತ್ತ ಇದರ ಮೊತ್ತ **ರೂ. 5,15,44,046.35** ಗಳು ಗುತ್ತಿಗೆದಾರರಾದ M/s Suraksha Electricals ರವರಿಗೆ ಪಾವತಿ ಮಾಡಲು ಲೆಕ್ಕ ಶಾಖೆಗೆ ಕಡತವನ್ನು ರವಾನಿಸಿದೆ.

ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ವಿದ್ಯುತ್ ವಿಭಾಗ, ಯಲಹಂಕ ವಲಯ
ಬೃ.ಬೆಂ.ಮ.ಪಾ. ಬೆಂಗಳೂರು-92